



The Latest News on Ongoing Projects Throughout the District

Construction Update



November 2020

Please note: completion dates are subject to change based on State Education Department (SED) backlog and availability of equipment. This timeline will be updated throughout the year as more information is made available.

FRANKLIN EARLY CHILDHOOD CENTER

PROJECT NAME	VOTER APPROVAL	STATE EDUCATION DEPARTMENT APPROVAL	STATUS OF WORK	ESTIMATED COMPLETION
HVAC Upgrades	May 2016	02/12/2018	Punch list items being addressed.	December 2020
Repointing, Masonry & Fascia Repairs	May 2018	TBD	Letter of Intent submitted to SED September 2018.	Contingent upon SED approval, bid process, and award.
Slate Roof Replacement; Cupola & Gutter Replacement	May 2019 May 2015	TBD	Design under review by Architect of Record. Work to be combined with cupola & gutter replacement work.	Contingent upon SED approval, bid process, and award.

HEWLETT ELEMENTARY SCHOOL

PROJECT NAME	VOTER APPROVAL	STATE EDUCATION DEPARTMENT APPROVAL	STATUS OF WORK	ESTIMATED COMPLETION
HVAC Upgrades	May 2016	12/20/2017	Punch list items being addressed.	December 2020
Technology	May 2017	N/A	Through Nassau BOCES – design reviewed; contingent upon completion of HVAC upgrades to verify final scope & allow for uninterrupted access to ceilings, chases & closets.	Contingent upon receipt of BOCES LOI and subsequent BOE approval.
Slate Roof Replacement; Cupola & Gutter Replacement	May 2019 May 2015	June 1, 2020	Work to start Summer 2021.	Contractor withdrew bid as they were unable to secure required insurance.

OGDEN ELEMENTARY SCHOOL

PROJECT NAME	VOTER APPROVAL	STATE EDUCATION DEPARTMENT APPROVAL	STATUS OF WORK	ESTIMATED COMPLETION
Repointing & Masonry Repairs	May 2018	TBD	Letter of Intent submitted to SED September 2018.	Contingent upon SED approval, bid process, and award.
Paving Replacement	May 2018	TBD	Letter of Intent submitted to SED September 2018.	Contingent upon SED approval, bid process, and award.

WOODMERE MIDDLE SCHOOL

PROJECT NAME	VOTER APPROVAL	STATE EDUCATION DEPARTMENT APPROVAL	STATUS OF WORK	ESTIMATED COMPLETION
Maintenance Storage Building	May 2018	TBD	Letter of Intent submitted to SED September 2018.	Contingent upon SED approval, bid process, and award.

HEWLETT HIGH SCHOOL

PROJECT NAME	VOTER APPROVAL	STATE EDUCATION DEPARTMENT APPROVAL	STATUS OF WORK	ESTIMATED COMPLETION
Multi-Phase HVAC Project, Part 1 & 2	May 2017 May 2018	09/17/2019	<p>1-Work started July 2020 on the new gas pipe work/service to the roof for the new RTU's.</p> <p>2-UV removals have been performed.</p> <p>3-The removal and installation of new ductwork on the second floor is in progress.</p> <p>4-Roof curb and dunnage work is ongoing for the new RTU's.</p> <p>5-Installation of the Desert Aire Unit is in progress.</p>	Work is scheduled to continue on second shift throughout the school year utilizing Flex Space designated by the District. Tentative completion is September 2021 (contingent on COVID-19 related closures).
Multi-Phase Window Replacement, Part 1 & 2	May 2018 May 2019	02/11/2020	<p>1-Window caulking abatement has been completed as of August 2020.</p> <p>2-Revised window shop drawings are in for review. Fabrication to start upon approval of shop drawings and panel color selection by the District.</p>	April 2021