



The Latest News on Ongoing Projects Throughout the District

Construction Update



October 2019

Please note: completion dates are subject to change based on State Education Department (SED) backlog and availability of equipment. This timeline will be updated throughout the year as more information is made available.

FRANKLIN EARLY CHILDHOOD CENTER

PROJECT NAME	VOTER APPROVAL	STATE EDUCATION DEPARTMENT APPROVAL	STATUS OF WORK	ESTIMATED COMPLETION
HVAC Upgrades	May 2016	02/12/2018	Work began summer 2018, and will continue after-school hours and holidays. HVAC Units are in the process of being commissioned.	February 2020.
Playground	May 2017	02/15/2018	Installation completed.	Waiting on one piece for punch list completion.
Repointing, Masonry & Fascia Repairs	May 2018	TBD	Letter of Intent submitted to SED September 2018.	Contingent upon SED approval, bid process, and award.
Cupola & Gutter Replacement	May 2015	TBD	Design under review by Architect of Record.	Contingent upon SED approval, bid process, and award.
Slate Roof Replacement	May 2019	TBD	Design under review by Architect of Record.	Contingent upon SED approval, bid process, and award.

HEWLETT ELEMENTARY SCHOOL

PROJECT NAME	VOTER APPROVAL	STATE EDUCATION DEPARTMENT APPROVAL	STATUS OF WORK	ESTIMATED COMPLETION
HVAC Upgrades	May 2016	12/20/2017	Work began summer 2018 and will continue after-school hours & holidays. HVAC Units are in the process of being commissioned.	February 2020.
Multi-Phase Window Replacement, Part 1 & 2	May 2017 May 2018	03/29/2019	Bid opening May 3, 2019. BOE approval on May 22, 2019. Submittals approved; shop drawings are in the process of being approved.	Work to begin upon receipt of windows. Tentative start – late fall 2019.
Technology Wiring	May 2017	N/A	Through Nassau BOCES – design reviewed; contingent upon completion of HVAC upgrades to verify final scope & allow for uninterrupted access to ceilings, chases & closets.	Contingent upon receipt of BOCES LOI and subsequent BOE approval.
Multi-Phase Roof Replacement	May 2018	03/29/2019	Bid opening May 3, 2019. BOE approval on May 22, 2019. Work began summer 2019 and continuing during after-school hours & breaks.	Tentative completion - October 2019, weather permitting.
Repointing, Masonry & Fascia Repairs	May 2018	03/29/2019	Bid opening May 3, 2019. BOE approval on May 22, 2019. Work began summer 2019 and continuing during after-school hours & breaks.	Tentative completion – October 2019, weather permitting.
Slate Roof Replacement	May 2019	TBD	Design under review by Architect of Record.	Contingent upon SED approval, bid process, and award.

OGDEN ELEMENTARY SCHOOL

PROJECT NAME	VOTER APPROVAL	STATE EDUCATION DEPARTMENT APPROVAL	STATUS OF WORK	ESTIMATED COMPLETION
Library Media Center Upgrade	May 2017	05/03/2018	Construction work completed. Casework and furniture installed.	Pending completion of punch list items – tentative October 2019.
Repointing & Masonry Repairs	May 2018	TBD	Letter of Intent submitted to SED September 2018.	Contingent upon SED approval, bid process, and award.
Paving Replacement	May 2018	TBD	Letter of Intent submitted to SED September 2018.	Contingent upon SED approval, bid process, and award.
Technology Wiring	May 2017	N/A	Through Nassau BOCES – work began January 14, 2019.	Completed.

WOODMERE MIDDLE SCHOOL

PROJECT NAME	VOTER APPROVAL	STATE EDUCATION DEPARTMENT APPROVAL	STATUS OF WORK	ESTIMATED COMPLETION
New Bleachers, Field & Parking Lot Lights, Masonry Repairs & Multi-Phase ADA Rest Room Upgrades	May 2017 May 2018	09/24/2019	Bid opening to be scheduled the month of November.	Contingent upon bid process, review and recommendation to BOE to award contract.
Maintenance Storage Building	May 2018	TBD	Letter of Intent submitted to SED September 2018.	Contingent upon SED approval, bid process, and award.

HEWLETT HIGH SCHOOL

PROJECT NAME	VOTER APPROVAL	STATE EDUCATION DEPARTMENT APPROVAL	STATUS OF WORK	ESTIMATED COMPLETION
Multi-Phase HVAC Project, Part 1 & 2	May 2017 May 2018	09/17/2019	SED approved through Third Party Review. Drawings submitted to District for comments.	Contingent upon bid process, review and award.
Multi-Phase Window Replacement, Part 1 & 2	May 2018 May 2019	TBD	Letter of Intent submitted to SED June 2019.	Contingent upon SED approval, bid process, and award.
Security Vestibule, Everit Avenue	May 2018	01/31/2019	Bid opening March 1, 2019. BOE approval on March 20, 2019. Work nearing completion pending punch list items.	Tentative completion – October 2019.

WOODMERE EDUCATION CENTER/DISTRICT PROJECTS

PROJECT NAME	VOTER APPROVAL	STATE EDUCATION DEPARTMENT APPROVAL	STATUS OF WORK	ESTIMATED COMPLETION
Repointing, Masonry & Fascia Repairs	May 2018	01/25/2019	Bid opening March 1, 2019. BOE approval on March 20, 2019. Work began summer 2019 and will continue after-school hours & holidays.	Tentative completion – fall 2019.
Technology Upgrades (Servers, Access Points, Switches, CCTV, Wiring, Cabling, Devices)	May 2018	N/A	Through Nassau BOCES & NYS OGS Contracts.	Completed.